COMPLIANCE REPORT PERIOD: April'17 to September'17

ENVIRONMENTAL CLEARANCE TO BAMEBARI MANGANESE MINE OF TATA STEEL LIMITED VIDE MoEF's LETTER NO. J-11015/85/2003-IA.II(M) DATED 17.11.2005

COMMENTS SUBMITTED TO THE MINISTRY OF ENVIRONMENT & FORESTS, GOVERNMENT OF INDIA

Present Status of the Project:-

The Scheme of Mining and Progressive Mine Closure Plan for Bamebari Manganese Mine over an area 1150.55 ha. (RML – 464 ha & ML – 686.550 ha.) was submitted under Rule No.12, MCDR 1988 for the period 2015-16 to 2019-20 and has been approved by IBM vide letter no. MS/OTFM/32 -ORI/BHU/2014-15, dated 26.03.2015

Cl no	A : Specific conditions	Compliance status
Sl. no		Compliance status
1	Mining shall not be undertaken in areas of forestland within the lease without the necessary approvals / forestry clearance.	The mine has obtained the Forest Clearance vide MoEF's letter No 8-72/2004-FC dt 25.01.2007 over an area of 145.329 ha of forest land. Further, in accordance to the MoEF & CC Circular dated F.No.8-78/1996-FC, dated.10.03.2015, the forest area as on 25.10.1980 (i.e. Sabik Settlement) 66.126ha within the mining lease of 464 ha is now termed as forest land. Hence, fresh forest diversion proposal over an area of 303.066 ha (Sabik forest+ Balance forest) has been applied on 19.06.2016
2	Topsoil should be stacked properly with proper slope at earmarked site(s) with adequate measures and should be used for reclamation and rehabilitation of mined out area.	The mining operation and allied activities are confined within the approved diverted area only. No top soil was generated during the period of April' 17 to September' 17. Most of the top soil generated earlier has been used for development of park and nursery within the lease-hold area and plantation in the inactive dump slopes within the mine. Some of top soil which is unused has been stacked at earmarked site. Proper step like grass spreading has been taken for
3	OB and other wastes should be stacked at earmarked sites only and should not	or preservation of soil. OB and other wastes are being dumped as per approved Scheme of Mining.

be kept active for long periods of time. The dump is terraced at every 10m and overall slope is maintained well within 28° Plantation should be taken up for soil as per approved Scheme of Mining. The stabilisation along the slopes of the inactive portion of OB dumps area being dump and terraced after every 5-6 m of stabilized by plantation of native species. height and overall slope angle shall be In the year 2017-18, we have planted we maintained not exceeding have panted 8000 nos. of saplings in Sedimentation pits shall be constructed passive dumps. Beside this 40,000 nos, of at the corners of the garland drains. vetiver sapling were also planted in Retention/toe walls shall be provided at dumps. the base of the dumps. During the year 2016-17, 13650 nos. of sapling was planted over an area of 1.2 ha Local forest species like Gambhari, Chakunda, Mahanimba, Kala Sirs, Sisu etc were used for carrying out plantation in passive dumps. The retaining wall and garland drain with sedimentation pit has been provided in all dumps. Their dimensions are matching the requirements to arrest the run off effectively. Minerals rejects shall be stacked The mineral rejects generated during separately at earmarked site/dump manual processing of manganese ore (i.e. only. sorting, dressing and sizing) has been stacked separately at earmarked site. Catch drains and siltation ponds of Existing catch drains and garland drains appropriate size should be constructed are covering the entire dump slope at low to arrest silt and sediment flows from lying part. soil, OB and mineral dumps. The drains should be regularly desilted and Size, gradient and length of the drains are maintained properly. adequate to take care of the peak flow. Garland drains (size, gradient & length) A series of check dams and settling pits and sump capacity should be designed have been provided for proper settlement keeping 50% safety margin over and of suspended solid in surface runoff. above the peak sudden rainfall and The garland drain, catch drains and maximum discharge in the adjoining the mine site. Sump capacity sedimentation pits are periodically deshould also provide adequate retention silted and maintained properly. period to allow proper settling of silt material. Storm water return system should be provided. Storm water should not be allowed to go to the effluent treatment plant during high rainfall/super cyclone period. A separate storm water sump for

this purpose should be created.

6	Dimension of retaining wall at the toe of OB dumps and benches within the mine to check run-off and siltation should be based on the rainfall data.	In order to prevent the siltation and check the run-off, retaining wall and garland drain are provided with the dimension as; Dimension of the Retaining Wall: Height – 1 to 1.2 mtr. Width – 1 mtr. Dimension of the Garland Drain: Depth – 1.20 to 1.5 mtr. Width – 1 to 1.2 mtr.
7	Trace Metals such as Ni, Co, As and Hg should be analyzed in dust fall and soil samples for at least one year during summer, monsoon and winter seasons. If concentrations of these metals are found below the standards then with prior approval of MOEF this specific monitoring could be discontinued.	Samples have been analyzed in dust fall & soil for trace metal in the month of May'17 and August'17. The detail analysis result is enclosed as Annexure-I (Dust Fall) & II (Soil)
8	Mineral and OB transportation shall be in trucks/dumpers covered with tarpaulins.	The trucks are being covered with tarpaulin during dispatch of manganese ore from mine to Ferro Alloys Plant and Railway Siding at Joda. OB is being transported by shovel – dumper combination from mine face to dumps located near the quarry itself within 1.5 Km. So, it is not in practice to cover the OB transportation trucks with tarpaulin.
	Vehicular emissions should be kept under control and regularly monitored.	All the trucks meant for transportation of mineral from mine to our captive plant & Railway Siding at Joda is bearing the "Pollution under Control' certificate. The emissions are under control.
	Suitable measures should be taken to check fugitive emissions from haulage roads & transfer points, etc.	Haul road and other areas having potential for producing air borne dust are sprinkled regularly with help of mobile sprinklers. Beside this fixed sprinkler has also been provided in main haul road in Joribar block of Bamebari Mn Mine.
		The processed manganese ore is being transferred manually; hence there is less fugitive emission during transfer of orc.
		The report of ambient air quality monitoring done around quarry, camp and weighbridge during the period April'17 to September'17 is enclosed as Annexure-III .
9	A green belt of adequate width should be raised by planting the native species	Reclamation and plantation programs have been drawn. We have planted

be can sites e with Depart should ha.	d ML area. Plantation should also ried out along roads, OB dump tc. in consultation the local DFO I Agriculture tment. The density of the trees be not less than 2500 plants per dwater shall not be used for mine ions. Prior approval of CGWA e obtained for using groundwater.	area of around 27 ha till 2016-17. • During the year 2016-17, 13650 nos of
Prior	will not intersect groundwater. permission of the MOEF and shall be taken to mine below table.	Mining is not intersecting the ground water as the Ground water being at lower level in comparison to existing maximum quarry depth.
level a by est wells a The m quantite monso (Augus and w quality should	r monitoring of ground water nd quality should be carried out ablishing a network of existing nd constructing new piezometers. nonitoring should be done for ty four times a year in preson (April / May), monsoon (t). Post-monsoon (November) inter (January) seasons and for in May. Data thus collected be submitted to the MoEF & quarterly.	Ground water table is much below the existing mine workings because of mining operations are confined at hilly topography only. However, ground water level & quality at existing well at nearby villages are being monitored. The ground water level and quality monitoring results of the month May'17 and August'17 are enclosed as Annexure IV & V respectively
13 Trace r	metals such as Fe, Cr+6, Cu, Se, As, g, Pb, Zn and Mn at specific	Trace metals such as Fe, Cr6+, Cu, Se, As, Cd, Hg, Pb, Zn and Mn at specific locations for both surface water (downstream &

.

	downstream and in ground water at lower elevations from mine area, shall be periodically monitored in consultation with the OSPCB and State Ground Water Board. Suitable treatment measures shall be undertaken in case levels are found to be higher than permissible limits.	upstream) and ground water at lower elevation is being periodically monitore by referring to the standards as per BIS 10500. The details of analysis result for groundwater and surface water with standard are enclosed as Annexure - VI & VI respectively.
14	"Consent to Operate" should be obtained from SPCB before expanding mining activities.	"Consent to operate" order no.117 vid letter no. 1486/ IND-I-CON-189 dates 19.01.2016 & valid up to 31.03.2021.
15	A Conservation Plan for conservation of endangered fauna including the Indian Elephant found in and around the mine area shall be prepared and implemented in consultation with identified agencies/institutions and with the State Forest Department. The Plan should be dovetailed with that prepared / under implementation / proposed for the endangered fauna found in the Reserve Forest in the buffer zone of the project site. The costs for the specific activities/tasks should be earmarked in the Conservation Plan and shall not be diverted for any other purpose. Year wise status of the implementation of the Plan and the expenditure thereon should be reported to the Ministry of Environment & forests, RO, Bhubaneshwar.	We have deposited Rs.45,05,554/- or 15.12.2005 with DFO, Keonjhar, Oriss being the contribution toward implementation of Wild Life Management Plan prepared for Bonai & Keonjha division. We have also paid additional amount of Rs. 47,74,446 and R 1,06,72,000 with DFO, Keonjhar, Oriss towards differential payment for implementation of regional Wildliff Management Plan prepared for Bonai & Keonjhar division. Further, Site Specific wildlife management plan has been approved by PCCF Bhubaneswar, Odisha and Chief Wildliff Warden Odisha.
16	A Final Mine Closure Plan along with details of Corpus Fund should be submitted to the Ministry of Environment & Forests 5 years in advance of final mine closure for approval.	Progressive Mine Closure Plan for the period 2015-16 to 2019-20 has bee approved by IBM. The final mine closure plan along with details of Corpus fund will be submitted to the Ministry of Environment & Forests is advance of final mine closure for approva
Sl.No	B : General Conditions	Compliance Status
1	No change in mining technology and scope of working should be made without prior approval of the Ministry of Environment & Forests.	No change in mining technology and scop of working has been made at the mine. any changes proposed in technology an scope of workings, prior approval shall be sought from Ministry of Environment Forests.
2	No change in the calendar plan including excavation, quantum of manganese ore and waste should be made.	Plan for production of Manganese Ore an excavation of waste has been prepare

and is being strictly adhered to; Plan Vs. Actual (2017-18)		
	Actual (Till Sept 17)	
OB (cum)	3,90,044	65,988
Production (MT)	83,200	32,115
Total Excavation	4,30,000	81,101

(cum)

Four ambient air quality-monitoring stations should be established in the core zone as well as in the buffer zone for RPM. SPM, SO2, NOx. monitoring. Location of the stations should be decided based on the meteorological data, topographical features, and environmentally and ecologically sensitive targets in consultation with the State Pollution Control Board.

Data on ambient air quality (RPM, SPM, SO2 & NOx.) should be regularly submitted to the Ministry including its Regional office at Bhubaneshwar and the State Pollution Control Board *I* Central Pollution Control Board once in six. Months.

Six ambient air quality monitoring stations have been established out of which 3 nos. in core zone (Near Manager's Office close proximity to residential, near weigh bridge and near mining area) and 3 nos. in buffer zone at Jagannathpur, Bandhuabeda, Raikera

Samples are drawn twice in a week in core zone and once in a quarter in buffer zone to ascertain the 24 hour monitoring average for PM_{10} , $PM_{2.5}$, So_2 & NOx, CO & Mn

It was observed that,

- a) PM_{10} varies from 30.59 μ g/m³ (July'17) to 83.42 μ g/m³ (May'17) near weighbridge area against the standard 100 μ g/m³.
- b) PM_{10} varies from 30.04 $\mu g/m^3$ (Aug'17) to 79.81 $\mu g/m^3$ (May'17) near quarry area against the standard 100 $\mu g/m^3$.
- c) PM_{10} varies from 29.22 $\mu g/m^3$ (Aug'17) to 72.93 $\mu g/m^3$ (May'17) in the camp against the standard 100 $\mu g/m^3$.
- d) $PM_{2.5}$ varies from 12.84 $\mu g/m^3$ (Aug'17) to 41.28 $\mu g/m^3$ (April'17) near pit area against the standard 60 $\mu g/m^3$.
- e) $PM_{2.5}$ varies from 12.23 $\mu g/m^3$ (Aug'17) to 36.67 $\mu g/m^3$ (May'17) near camp area against the standard 60 $\mu g/m^3$.
- f) PM_{2.5} varies from 13.08 μ g/m³ (Jul'17) to 44.80 μ g/m³ (April'17) near weighbridge against the standard 60 μ g/m³.
- g) SO_2 varies from 4.08 μ g/m³ (Aug'17) to 6.59 μ g/m³ (May'17) pit area against the standard 80 μ g/m³.
- h) SO_2 varies from 4.0 μ g/m³ (sept'17) to 5.33 μ g/m³ (May '17) near camp area

		against the standard 80 μg/m³ () SO₂ varies from 4.00 μg/m³ (July'17) to 7.29 μg/m³ (May'17) in weighbridge against the standard 80 μg/m³. j) NO₂ varies from 9.14μg/m³ (Aug'17) to 18.19 μg/m³ (May'17) near pit area against the standard 80 μg/m³. k) NO₂ varies from 9.16 μg/m³ (Aug '17) to 16.28 μg/m³ (May'17) near camp area against the standard 80 μg/m³. l) NO₂ varies from 9.11 μg/m³ (July '17) to 19.11 μg/m³ (May'17) in weighbridge against the standard 80 μg/m³ m) CO varies from 0.11 mg/m³ (Aug'17) to 0.43 mg/m³ (May'17) near pit area against the standard 2 mg/m³. n) CO varies from 0.11 μg/m³ (Aug'17) to 0.38 μg/m³ (May'17) in camp area against the standard 2 mg/m³. o) CO varies from 0.12 μg/m³ (Jul'17) to 0.46 μg/m³ (May'17) in weighbridge against the standard 2 mg/m³. Ambient air quality monitoring report is being submitted to State Pollution Control Board on monthly basis. Abstract of the monthly monitoring report of ambient air quality for period from April'17 to September'17 is enclosed as Annexure – III.
4	Drills should be wet operated or with dust extractors and controlled blasting should be practiced.	Wet drilling concept is already in place. Controlled blasting technique with NONEL is in practice. Beside this green belt has been developed along mining.
5	Fugitive dust emissions from all the sources should be controlled regularly monitored and data recorded properly. Water spraying arrangements on haul roads, wagon loading, dumpers/ trucks, loading & unloading points should be provided and properly maintained.	Effective water sprinkling by mobile water tanker is being done on haul roads. The Ambient air Quality monitoring done during the period April'17 to September'17 is enclosed as Annexure – III.
6	Adequate measures should be taken for control of noise levels below 85 dBA in the work environment. Workers engaged in blasting and drilling operations, operations of HEMM, etc should be provided with ear plugs/muffs.	Ear plugs & Ear muffs are provided to the workers working in drilling operations & DG operations. Rests of operations are below the noise levels of 80 dBA. The details of noise monitoring for the period April'17 to September'17 are enclosed as Annexure-VIII .

7	Industrial waste water (workshop and waste water from the mine) should be properly collected, treated so as to conform to the standards prescribed under GSR 422 (E) dated 191b May, 1993 and 31 II December, 1993 or as amended from time to time. Oil and grease trap should be installed before discharge of workshop effluents.	The oil separation system has been provided at workshop and working effectively. This is being centrally used for maintenance of all the Equipments running at Bamebari & Tiringpahar Mn. Mine.
8	Environmental laboratory should be established with adequate number and type of pollution monitoring and analysis equipment in consultation with the State Pollution Control Board.	It is being done by M/s Visiontek Consultancy Service Pvt. Ltd. (Recognized as "A" category consultant as by State Pollution Control Board, Orissa). The type of pollution monitoring and analysis equipment used by M/s Visiontek Consultancy Service Pvt. Ltd.is enclosed as Annexure – IX.
9	Personnel working in dusty areas should wear protective respiratory devices and they should also be provided with adequate training and information on safety and health aspects.	Suitable dust masks are being provided to employees (departmental & contractual) engaged in dusty operations. It is also ensured that they use the same. Employees are undergoing Periodical Medical Examination which is inclusive of lungs function test and audiometry. All the personnel are trained on safety in work place and continuous awareness programmes are being conducted for all employees to avert manganese poisoning. Periodical Medical Examination of employees (departmental & contractual)
	Occupational health surveillance program of the workers should be undertaken periodically to observe any contractions due to exposure to dust and take corrective measures, if needed.	are conducted as per prescribed norms of Mines Rule, 1955. The initial and periodical examination includes blood hematology, blood pressure, detailed cardiovascular assessment, neurological examination etc. All chest radiographs are being classified for detection of pneumoconiosis, diagnosis and documentation made in accordance to ILO Classifications
		During the calendar year 2016, 277 number of employee (Contractual -277, Departmental- 0) went under IME and 1 employee underwent PME (Departmental-1). There are no findings of pneumoconiosis and manganese poisoning which is

10		classified as occupational disease.			
10	A separate environmental management	The department is in place and the He			
	cell with suitable qualified personnel	of the department is reporting to Comme			
	should be set up under the control of a	Manager of the division			
	Senior Executive, who will report	The org	anizational structur	e in place	
	directly to the Head of the Organization.	enclosed	as Annexure-X.	Jan place	
11	The funds earmarked for environmental	Funds		nvironment	
	protection measures should be kept in	manager	The state of the s		
	separate account and should not be		nent related purpo		
	diverted for other purpose. Year wise	diverted	to any other purpose	oses and m	
	expenditure should be reported to the	divorted.	to any outer purpose	c.	
	Ministry and its Regional Office located	For the	year 2016-17, Rs 1	6.25.000 w	
	at Bhubaneshwar.		or environment	managemer	
		(Environ		_	
			0/- and Plantation R		
		for Bame	ebari Manganese Min	3. 1,23,000/	
			this plan total Rs. 1		
			d (Environment Mor		
		11,46,106/- and Plantation Rs. 7,95,581/- in Bamebari Manganese Mines.			
		in bamebarr Manganese Miles.			
		The deta	ail budget allocated	for the year	
		2017-18, for environmental protection			
			s is given below:	Protota	
			Activity during plan	2017-18	
		Sl.No.	period	(Expenditure	
		-,		Planned)_	
		1	Afforestation on Dump Slopes	125000	
			Construction of		
		2	Retaining Wall	568750	
l			Construction of	**	
		3	Garland Drains,	168750	
			Settling Pits with	100750	
			Check Dam Environment		
		4	Monitoring in Core	1500000	
			and Buffer Zone'		
			Total	2362500	
12	The Regional Office of this Ministry	We are e	extending full co-ope	eration to th	
ì	located at Bhubaneshwar shall monitor	officers of the Regional Office furnishing the requisite data / information		Office b	
	compliance of the stipulated conditions.			/ informatio	
	The project authorities should extend	/ monito	ring reports.		
	full cooperation to the officer (s) of the Regional Office by furnishing the				
	requisite data <i>I</i> information <i>I</i> monitoring				
	, , , , , , , , , , , , , , , , , , ,	I			
	-				
13	reports	Copy of	the clearance lette	r marked t	
13	reports A copy of clearance letter will be marked		the clearance lette		
13	reports		ı, Gram Panchayat		

	processing the proposal.	
14	The State Pollution Control Board should display a copy of the clearance letter at the Regional Office, District Industry Centre and Collector's Office/Tehsildar's Office for 30 days.	This is applicable to State Pollution Control Board, Orissa.
15	The project authorities should advertise at least in two local newspapers widely circulated around the project, one of which shall be in the vernacular of the locality concerned within seven days of the issue of the clearance letter informing that the project has been accorded environmental clearance and a copy of the clearance letter is available with the State Pollution Control Board and may also be seen at Web Site of the Ministry of Environment & Forests at http://envfor.nic.in . and a copy of the same should be forwarded to the Regional Office of this Ministry located at Bhubaneswar.	A detail of Environmental Clearance with regard to Bamebari Manganese Mine was published in Oriya News Papers Anupam Bharat & Aam Khabar dated 10.01.2006.
16	The Ministry or any other competent authority may stipulate any further condition for environmental protection.	Noted
17	Failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance.	Noted
18	The above conditions will be enforced, inter alia, under the provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of Pollution) Act, 1991 along with their amendments and rules.	Noted

Yours faithfully F: TATA STEEL LTD

Agent, Bamebari Mn.Mine & Head (Manganese Group of Mines), Joda

Annexure- I



ISO 14001;2634 ISO 9001; 2008 OHSAS 18001;2007

Ref: VCSPL/17/R-989

Date: 03:06:2017

DUST FALL MONITORING REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sample collected by

VCSPL Representative in presence of TATA Representative

			Analysis Results
SI No.	Parameters	Unit	DF-1
1.	Cobalt as Co	%	<0.001
2.	Nickel as Ni	%	<0.001
3.	Mercury as Hg	%	<0.001
4.	Arsenic as As	%	<0.001

Total Dust fall for the mouth of May-2017=1.338 t/km²/mouth

For Visiontek Consultanc



(An Enviro Engineering Consulting Cell)

ISO 14001:2004 ISO 9001: 2008

Ref: YCSPL/17/R - 1601

Date: 05 .09 . 17

DUST FALL MONITORING REPORT FOR THE MONTH OF AUGUST-2017

1. Name of Industry

: Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sample collected by

VCSPL Representative in presence of TATA Representative

	Parameters	Unit	Analysis Results
SI No.			DF-1
1.	Cobalt as Co	%	<0.001
2.	Nickel as Ni	%	<0.001
3.	Mercury as Hg	%	<0.001
4.	Arsenic as As	%	<0.001

Total Dust fall for the month of Aug-2017=0.588 t/km²/month

Annexure-II



Ref: VCSPL /17/R-990

Date: 03:06:2017

SOIL QUALITY ANALYSIS REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry : Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location : S-1: Near Bamebari Quarry

3. Date of Sampling : 23.05.2017

4. Date of Analysis : 24.05.2017 to 30.05.2017

5. Sample collected by : VCSPL Representative in presence of TATA Representative

			Analysis Results
SI No.	Parameters	Unit	S-1
1.	Cobalt as Co	%	0.0022
2.	Nickel as Ni	%	0.05
3.	Mercury as Hg	%	<0.000002
4.	Arsenic as As	%	<0.000002



(An Enviro Engineering Consulting Cell)



ISO 14001:2004 ISO 9001: 2008 OHSAS 18001:2007

Ref : NCSPL/17/R-1602

Date: 05.09:17

SOIL QUALITY ANALYSIS REPORT FOR THE MONTH OF AUGUST-2017

1. Name of Industry

: Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location

S-1: Near Bamebari Quarry

3. Date of Sampling

21.08.2017

4. Date of Analysis

22.08.2017 to 28.08.2017

5. Sample collected by

VCSPL Representative in presence of TATA Representative

			Analysis Results
Sl No.	Parameters	Unit	S-1
1,	Cobalt as Co	%	0.0018
2.	Nickel as Ni	%	0.03
3.	Mercury as Hg	%	<0.000002
4.	Arsenic as As	%	<0.000002

Annexure -III

						Bameba	Bamebari Camp						
Monthly Average	PM10 (µg/m3)	PM2.5 (µg/m3)	SO2 (µg/m3)	N0x (μg/m3)	03 (μg/m3)	CO (mg/m3)	NH3 (µg/m3)	Pb (µg/m3)	Ní (ng/m3)	As (ng/m3)	Benzene (µg/m3)	Benzo(a) pyrene (ng/m3)	Мп (µg/m3)
April-17	68.94	34.76	4.86	14.19	7.78	0.34	29.35	0.001	0.010	0.001	0.001	0.002	0.001
May-17	72.93	36.37	5.33	16.28	10.46	0.38	29.16	0.001	0.010	0.001	0.001	0.002	0.001
June-17	47.76	22.63	4.04	10.24	4.47	0.25	20.00	0.00	0.010	0.003	0.001	0.002	0.001
July-17	35.44	15.64	4.09	9.48	4.00	0.14	20.00	0.00	0.010	0.001	0.001	0.002	0.001
Aug-17	29.22	12.33	4.00	9.16	4.00	0.11	20.00	0.00	0.010	0.001	0.001	0.002	0.001
Sept-17	35.14	16.70	4.00	9.21	4.00	0.14	20.00	0.00	0.010	0.001	0.003	0.002	0.001
						Near M	Near Mine Pit						
Monthly Average	PM10 (µg/m3)	PM2.5 (µg/m3)	SO2 (µg/m3)	NOx (µg/m3)	03 (µg/m3)	CO (mg/m3)	NH3 (µg/m3)	Pb (µg/m3)	Ni (ng/m3)	As (ng/m3)	Benzene (µg/m3)	Benzo(a) pyrene (ng/m3)	Мп (µg/m3)
April-17	78.31	41.28	6.31	16.74	8.88	0.41	30.18	0.001	0,010	0.001	0.001	0.002	0.001
May-17	79.81	41.14	6.59	18.19	11.37	0.43	30.62	0.001	0.010	0.001	0.001	0.002	0.001
June-17	55.17	26.71	4.17	13.14	4.60	0.31	21,37	0.001	0.010	0.001	0.001	0.002	0.001
July-17	33.16	14.20	4.04	9.18	4.00	0.12	20.00	0.001	0.010	0.001	0.001	0.002	0.001
Aug-17	30.04	12.84	4.08	9.14	4.00	0.11	20.00	0.001	0.010	0.001	0.001	0.002	0.001
Sept-17	38,49	18,72	4.18	9.83	4.00	0.18	20.00	0.001	0.010	0.001	0.001	0.002	0.001
						Near Weig	Near Weigh Bridge						
Monthly Average	PM10 (μg/m3)	PM2.5 (µg/m3)	S02 (µg/m3)	NOx (µg/m3)	03 (µg/m3)	CO (mg/m3)	NH3 (µg/m3)	Pb (μg/m3)	Ni (ng/m3)	As (ng/m3)	Benzene (µg/m3)	Benzo(a) pyrene	Mn (µg/m3)
April-17	81.94	44.80	6.71	18.26	10.69	0.43	33.33	0.00	0.01	0.00	0.00	0.00	0.01
May-17	83.42	44.21	7.29	19.11	12.71	0.46	34.20	0.00	0.01	0.00	0.00	0.00	0.01
June-17	61.83	30.06	4.64	12.87	4.62	0.36	21.37	00:0	0.01	0.00	0.00	0.00	0.00
July-17	30.59	13.08	4.00	9.11	4.00	0.12	20.00	0.00	0.01	0.00	0.00	0.00	0.00
Aug-17	32.93	14.33	4.02	9,44	4.00	0.13	20,00	0.00	0.01	0.00	0.00	0.00	0.00
Sept-17	41.64	20.11	4.44	11.40	4.00	0.24	20.00	00.0	0.01	0.00	0.00	00.00	00.0



ISO 14061:2004 ISO 9001: 2008 OHSAS 18001:2007

(An Enviro Engineering Consulting Cell)

Ref: VCSPL/17/R-988

Date 0 3:06:2017

GROUND WATER (LEVEL) QUALITY ANALYSIS REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location

: GW-1: Nimera Village GW-2: Bababari

3. Label measured by

VCSPL Representative in presence of TATA Representative

Sl. No	Date of Sampling	Name of Village	Unit	Result
1	06.05.2017	Nimera Village	Mt./bgl	10.6
2	25.05.2017	Bababari	Mt./bgl	11.1



Ref : VCSPL/17/R - 1600

Date: 05.09.17

GROUND WATER (LEVEL) QUALITY ANALYSIS REPORT FOR THE MONTH OF AUGUST-2017

Name of Industry Bamebari Manganese Mines (M/s TATA Steel Limited)

Sampling Location GW-1: Nimera Village GW-2: Bababari

Label measured by VCSPL Representative in presence of TATA Representative

SI. No	Date of Sampling	Name of Village	Unit	Result
1	04.08.2017	Nimera Village	Mt./bgl	2.9
2	21.08.2017	Bababari	Mt./bgl	3.1



(An Enviro Engineering Consulting Cell)



Ref. VCSPL/17/R-986

Date: 03 . 06 . 2017

GROUND WATER QUALITY ANALYSIS REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location

GW-1: Borewell at Panchayat Office GW-2: Open Well at Nimera Village 06.05.2017

Date of sampling Date of analysis

08.05.2017 to 14.05.2017

Sample collected by

VCSPL Representative in presence of TATA Representative

St.	Parameter	Testing Methods	Unit	Standard as per IS	Analysi	is Results
No				-10500:1991	GW-1	GW-2
Essent	ial Characteristics					9.
1	Colour	APHA 2120 B, C	Hazen	5	CL	CL
2	Odour	APHA 2150 B	-	U/O	U/O	U/O
3	Taste	APHA 2160 C	ine.	Agreeable	Agreeable	Agreeable
4	Turbidity	APHA 2130 B	NTU	5	<0.2	<0.2
5	pH Value	APHA 4500H°B	_	6.5-8.5	7.20	7.30
6	Total Hardness (as CaCO ₂)	APHA 2340 C	mg/l	300	152.0	164.0
7	Iron (as Fe)	APHA 3500Fe, B	mg/l	0.3	0.24	0.26
8	Chloride (as Cl)	APHA 4500Cl B	mg/l	250	42,0	44.0
9	Residual, free Chlorine	APHA 4500CL B	mg/l	0.2	ND	ND
	ble Characteristics					
10	Dissolved Solids	APHA 2540 C	mg/l	500	240.0	258.0
11	Calcium (as Ca)	APHA 3500Ca B	mg/l	75	41.7	45.3
12	Magnesium (as Mg)	APHA 3500Mg B	mg/l	30	11.7	12.4
13	Copper (as Cu)	APHA 3111 B,C	mg/l	0.05	<0.05	< 0.05
14	Manganese (as Mn)	APHA 3500Mn B	mg/l	0.1	0.007	0.016
15	Sulphate (as SO ₄)	APHA 4500 SO ₄ 2 E	mg/l	200	5.6	6.2
16	Nitrate (as NO ₃)	APHA 4500 NO ₃ E	mg/l	45	2.1	2.6
17	Fluoride (as F)	APHA 4500F C	mg/l	1.0	0.022	0.017
18	Phenolic Compounds (as C ₆ H ₅ OH)	APHA 5530 B,D	sng/l	0.001	<0.001	<0.001
19	Mercury (as Hg)	APHA 3500 Hg	mg/l	0.001	<0.001	< 0.001
20	Cadmium (as Cd)	APHA 3111 B,C	mg/l	10.0	<0.001	< 0.001
21	Selenium (as Se)	APHA 3114 B	mg/l	0.01	< 0.001	< 0.001
22	Arsenic (as As)	APHA 3114 B	199/1	0.05	<0.001	<0.001
23	Cyanide (as CN)	APHA 4500 CN C.D	mg/l	0.05	ND	ND
24	Lead (as Pb)	APHA 3111 B,C	mg/l	0.05	< 0.001	<0.001
25	Zmc (as Zn)	APHA 3111 B,C	mu/l	5	<0.05	< 0.05
26	Anionic Detergents (as MBAS)	APHA 5540 C	mg/l	0.2	<0.2	<0.2
27	Chromium (2s Cr 5)	APHA 3500Cr B	mg/l	0.05	< 0.05	<0.05
28	Mineral Oil	APHA 5220 B	mg/l	0.01	<0.01	<0.01
29	Alkalinüy	APHA 2320 B	meri	200	140.0	150.0
30	Aluminium as(Al)	APHA 3500ALB	mg/8	0.03	<0.001	<0.001
31	Boron (as B)	APHA 4500B, B	mg/l	11	<0.01	< 0.01
32	Poly Aromatic Hydrocarbon as PAH	APHA 6440 B	ng/l		< 0.001	<0.001
33	Pesticide	APHA 6630 B,C	mg/t	Absent	Absent	Absent

Note: CL: Colourless, AL: Agreeable, U/O: Unobjectionable, ND:Not Detected.

For Visiontek Consultancy

Pior No. 108, District Centre, Chundrasekharpur, Bhubaneswar-16, Tel-91-674-27445 14 3 20 90 Eanaltrisiontekin@gmail.com, risiontekin@yahoo.co.in, risiontek@vespl.org, Visit us at: www.respl.org

"Committed For The Better Environment"



(An Enviro Engineering Consulting Cell)



Ref: VCSPL/17/R-1598

Date: 05:09:17

GROUND WATER QUALITY ANALYSIS REPORT FOR THE MONTH OF AUGUST-2017

Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

Sampling Location

GW-1: Borewell at Panchayat Office

Date of sampling

GW-2: Open Well at Nimera Village 22.08.2017

23.08.2017 to 29.08.2017

Date of analysis Sample collected by

VCSPL Representative in presence of TATA Representative

SL No	Parameter	Testing Methods	Unit	Standard as per IS	Analysi	is Results
NO			2.0	-10500:1991	GW-1	GW-2
Esseni	ial Characteristics					
1	Colour	APHA 2120 B, C	Hazen	5	CL	CL
2	Odour	APIIA 2150 B		U/O	U/O	U/O
3	Taste	APHA 2160 C	-	Agreeable	Agreeable	Agreeabl
4	Turbidity	APHA 2130 B	NTU	5	< 0.2	<0.2
5	pH Value	APHA 4500H B	Same Tr	6.5-8.5	7.22	7.18
6	Total Hardness (as CaCO ₃)	APHA 2340 C	mg/I	300	140.0	126.0
7	fron (as Fe)	APHA 3500Fe, B	mg/l	0.3	0.28	0.22
8	Chloride (as Cl)	APHA 4500CFB	mg/l	250	32.0	28.0
9	Residual, free Chlorine	APHA 4500Cl, B	mg/l	0.2	ND	ND
)esira	ble Characteristics					
10	Dissolved Solids	APHA 2540 C	mg/l	500	210.0	188.0
11	Calcium (as Ca)	APHA 3500Ca B	mg/l	75	36.1	34.5
12	Magnesium (as Mg)	APHA 3500Mg B	mg/l	30	12.2	9.7
13	Copper (as Cu)	APHA 3111 B,C	mg/l	0.05	<0.05	< 0.05
14	Manganese (as Mn)	APHA 3500Min B	mg/l	0.1	0.014	0.007
15	Sulphate (as SO ₄)	APHA 4500 SO(2) E	mg/l	200	5.2	4.4
16	Nitrate (as NO ₃)	APHA 4500 NO. E	rng/l	45	2.2	1.8
17	Fluoride (as F)	APHA 4500F°C	mg/l	1.0	0.015	0.014
18	Phenolic Compounds (as C ₆ H ₅ OH)	APHA 5530 B,D	mg/l	0.001	<0.001	<0.001
19	Mercury (as Hg)	APHA 3500 Hg	mg/l	0.001	< 0.001	<0.001
20	Cadmium (as Cd)	APHA 3111 B,C	mg/l	0.01	< 0.001	<0.001
21	Selenium (as Se)	APHA 3114 B	mg/l	0.01	< 0.001	< 0.001
22	Arsenic (as As)	APHA 3114 B	mg/l	0.05	< 0.001	< 0.001
23	Cyanide (as CN)	APHA 4500 CN C,D	mg/i	0.05	ND	ND
24	Lead (as Pb)	APHA 3111 B.C	mg/l	0.05	< 0.001	< 0.001
25	Zinc (as Zn)	APHA 3111 B,C	mg/l	5	<0.05	< 0.05
26	Anionic Detergents (as MBAS)	ΛΡΗΛ 5540 C	mg/I	0.2	<0.2	<0.2
27	Chromium (as Cr ⁺⁶)	APHA 3500Cr B	mg/l	0.05	< 0.05	<0.05
28	Mineral Oil	APHA 5220 B	mg/I	0.01	<0.01	< 0.01
29	Alkalinity	APHA 2320 B	mg/l	200	130.0	118.0
30	Aluminium as(Al)	APHA 3500Al B	mg/l	0.03	<0.001	< 0.001
31	Boron (as B)	APHA 4500B, B	mg/l	1	<0.01	< 0.01
32	Poly Aromatic Hydrocarbon as PAH	APHA 6440 B	µg/l		<0.001	<0.001
33	Pesticide	APHA 6630 B,C	mg/l	Absent	Absent	Absent

Note: CL: Colourless, AL: Agreeable, U/O: Unobjectionable, ND:Not Detected.



(An Enviro Engineering Consulting Cell)



Ref: VCSPL/17/R-987

Date: 03 .06.2017

GROUND WATER (TRACE METAL) QUALITY ANALYSIS REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location

GW-1: Borewell at Panchayat Office

3. Date of sampling

06.05.2017 08.05.2017 to 14.05.2017

Date of analysis
 Sample collected by

VCSPL Representative in presence of TATA Representative

SI. No	Parameter	Testing Methods	Unit	Standard as per IS -10500:1991	Analysis Results
110	The State of Contracts			-10300.1391	GW-1
1	Iron (as Fe)	APHA 3500Fe, B	mg/l	0.3	0.26
2	Copper (as Cu)	APHA 3111 B,C	mg/l	0.05	< 0.05
3	Manganese (as Mn)	APHA 3500Mn B	mg/l	0.1	0.015
4	Chromium (as Cr ⁺⁶)	APHA 3500Cr B	mg/l	0.05	< 0.05
5	Mercury (as Hg)	APHA 3500 Hg	mg/l	0.001	< 0.001
6	Cadmium (as Cd)	APHA 3111 B,C	mg/l	0.01	< 0.01
7	Selenium (as Se)	APHA 3114 B	mg/l	0.01	100.0 >
8	Arsenic (as As)	APHA 3114 B	mg/t	0.05	< 0.001
9	Lead (as Pb)	APHA 3111 B,C	mg/l	0.05	< 0.01
10	Zinc (as Zn)	APHA 3111 B.C	mg/l	5	< 0.05

For Visiontek Consultant Ser



(An Enviro Engineering Consulting Cell)



ISO 14001:2004 ISO 9001: 2008 ORSAS 18001:2007

Ref. VCSPL/171R -1599

Date: 05.09.17

GROUND WATER (TRACE METAL) QUALITY ANALYSIS REPORT FOR THE MONTH OF AUGUST-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Sampling Location

GW-1: Borewell at Panchayat Office

3. Date of sampling

: 20.08.2017

4. Date of analysis

21.08.2017 to 26.08.2017

5. Sample collected by

VCSPL Representative in presence of TATA Representative

SI. No	Parameter	Testing Methods	Unit	Standard as per IS -10500:1991	Analysis Results
				-10300.1331	GW-1
1	Iron (as Fe)	APHA 3500Fc, B	mg/l	0.3	0.2
2	Copper (as Cu)	APHA 3111 B,C	mg/l	0.05	< 0.05
3	Manganese (as Mn)	APHA 3500Mn B	mg/l	0.1	0.008
4	Chromium (as Cr ⁴⁶)	APHA 3500Cr B	ng/l	0.05	< 0.05
5	Mercury (as Hg)	APHA 3500 Hg	mg/l	0.001	< 0.001
6	Cadmium (as Cd)	APHA 3111 B,C	mg/l	0.01	< 0.01
7	Selenium (as Se)	APHA 3114 B	mg/l	0.01	< 0.001
8	Arsenic (as As)	APHA 3114 B	mg/l	0.05	< 0.001
9	Lead (as Pb)	APHA 3111 B,C	mg/l	0.05	< 0.01
10	Zinc (as Zn)	APHA 3111 B,C	mg/l	5	< 0.05

Annexure VII SURFACE WATER QUALITY ANALYSIS REPORT APRIL-17

Sl. No	Parameter	Unit	Standard as per IS:2296:1992 , Class'C'	Apr'17	1,17	May'17	,17	June'17	17.		July	July'17	
										04.07	04.07.2017	21.07.2017	.2017
				SW1	SWZ	SW1	SWZ	SW-1	SW-2	SW-1	SW-2	SW-1	SW-2
	Dissolved Oxygen (minimum)	mg/l	4	5.2	5.4	5.4	5.2	5.8	5.7	6.3	6.5	6.2	6.3
2	BOD (3) days at 270C (max)	mg/l	3	< 1.8	< 1,8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8
m	Total Coli form	MPN/10 0 ml	2000	06	150	170	210	270	220	410	350	370	450
4	pH Value		0.6-0.9	7.26	7.29	7.22	7.24	7.16	7.12	7.2	7.18	7.24	7.26
ហ	Colour (max)	Hazen	300	CL	CL	CT	CI	8	9	22	20	24	20
9	Total Dissolved Solids	mg/l	1500	128	133	124	130	120.0	124.0	124	126	128	120
7	Copper as Cu (max)	mg/l	1,5	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
8	Iron as Fe (max)	mg/l	0.5	0.52	0.56	0.48	0.46	0.53	0.55	0.58	9.0	0.62	0.56
6	Chloride (max)	mg/l	009	29	32	31	33	26.0	27.0	20	22	19	20
10	Sulphates (SO4) (max)	mg/l	400	5.1	2.6	4.9	5.2	4.6	4.9	4.4	4.8	4.5	4.6
11	Nitrate as NO3 (max)	mg/l	20	2.2	2.3	1.9	2.1	1,8	2	1.6	1.7	1,4	1.3
12	Fluoride as F (max)	mg/l	1.5	0.022	0.021	0.021	0.023	0.021	0.023	0.015	0.016	0.02	0.018
13	Phenolic Compounds as C6H5OH (max)	mg/l	0.005	<0.001	<0.001	<0,001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
14	Cadmium as Cd (max)	mg/l	0.01	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
15	Selenium as Se (max)	mg/l	0.05	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
16	Arsenic as As	mg/l	0.2	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
17	Cyanide as CN (max)	mg/l	0.05	ND	ON	ND	ND	QN	ND	ON	ND	ND	ND
18	Lead as Pb(max)	mg/l	0.1	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
19	Zinc as Zn(max)	mg/l	15	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
20	Hexa Chromium as Cr +6	mg/l	0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
21	Anionic Detergents (max)	mg/l	1	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2
;													

Sampling Location: SW-1: Confluence Point at Kassia Nallah SW-2:Intake Point at Tindharia

			Standard as		Aug	Aug'17			Sep	Sept'17	
Sl. No	Parameter	Unit	per IS:2296:1992, Class'C'	04.08.2017			22.08.2017	12.09	12.09.2017		26.09.2017
				SW-1	SW-2	SW-1	SW-2	SW-1	SW-2	SW-1	SW-2
1	Dissolved Oxygen (minimum)	mg/l	4	5.8	6.1	6.1	6.3	6.1	6.2	5.9	5.8
2	BOD (3) days at 270C (max)	mg/l	3	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8	< 1.8
3	Total Coli form	MPN/100 ml	2000	450	570	950	1600	510	900	450	450
4	pH Value		0.6-0.9	7.24	7.28	7.2	7.26	7.2	7.16	7.18	7.24
S	Colour (max)	Hazen	300	18	20	16	18	15	16	13	14
9	Total Dissolved Solids	mg/l	1500	116	114	112	118	108	116	114	120
7	Copper as Cu (max)	mg/l	1.5	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
8	Iron as Fe (max)	mg/l	0.5	0.48	0.44	0.5	0.52	0.49	0.51	0.48	0.46
6	Chloride (max)	mg/l	009	18	16	20	19	19	22	20	21
10	Sulphates (SO4) (max)	mg/l	400	4.1	4.3	4.4	4.3	4.2	4.4	3.8	4.1
11	Nitrate as NO3 (max)	l/gm	50	1.5	1.6	1.7	1.4	1.4	1.5	1.3	1.4
12	Fluoride as F (max)	mg/l	1.5	0.012	0.012	0.016	0.015	0.015	0.014	0,012	0.012
13	Phenolic Compounds as C6H5OH (max)	mg/l	0.005	<0.001	<0,001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
14	Cadmium as Cd (max)	mg/l	0.01	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
15	Selenium as Se (max)	mg/l	0.05	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
16	Arsenic as As	mg/l	0.2	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001	<0.001
17	Cyanide as CN (max)	mg/l	0.05	ND	ON	ND	ND	ND	ND	ND	ND
18	Lead as Pb(max)	mg/l	0.1	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
19	Zinc as Zn(max)	mg/l	15	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
20	Hexa Chromium as Cr +6	mg/l	0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
21	Anionic Detergents (max)	mg/l	1	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2

Sampling Location: SW-1: Confluence Point at Kassia Nallah SW-2:Intake Point at Tindharia



Visiontek Consultancy Services Pvt.Ltd. (An Enviro Engineering Consulting Cell)

Ref: VCSPL/17/R-991

Date: 02:06:2017

NOISE MONITORING REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Recorded By

VCSPL Representative in presence of TATA Representative

		AAQ		Day Time	Night Time
SI. No	Date	Name of Location	Unit	R	csult
1		Township		54.2	40
2	23.05.2017	Hospital	db	48.8	28
3		Mines Area		65.4	32
		CPCB Standard		75	70



Visiontek Consultancy Services Pvt.Ltd. (An Enviro Engineering Consulting Cell) (An Enviro Engineering Consulting Cell)



Ref: YCSPL/17/R - 1603

Date: 05.09.17

NOISE MONITORING REPORT FOR THE MONTH OF AUGUST-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Recorded By

VCSPL Representative in presence of TATA Representative

		AAQ		Day Time	Night Time
SI. No	Date	Name of Location	Unit	R	esult
1		Township		56.8	44
2	17.08.2017	Hospital	db	50.2	32
3		Mines Area		62.9	34
		CPCB Standard		75	70



ISO 14001:2064 ISO 9061: 2008 OHSAS 18001:2007

Date 03.06 . 2017

Ref: VCSPL/17/R-992

NOISE MONITORING REPORT FOR THE MONTH OF MAY-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Recorded By

VCSPL Representative in presence of TATA Representative

Sl. No	Date	Name of Location	Unit	Day Time Result
1	23.05.2017	Water Treatment Plant	db	58.2
2		Near Workshop		62.1
3		Near STP		60.5
4		Office DG		73.8
5		Volvo -300DL		69.9
6		DRO-OIL-9707(Volvo Truck)		74.2
7		OR-09K-7335(Volvo Truck)		72.8
8		Driller m/c		76.5
9		Compressor		80.6
CPCB Standard				75

For Visiontek Consultance

Ref: VCSPL/17/R - 1604

Date: 05.09.13

NOISE MONITORING REPORT FOR THE MONTH OF AUGUST-2017

1. Name of Industry

Bamebari Manganese Mines (M/s TATA Steel Limited)

2. Recorded By

VCSPL Representative in presence of TATA Representative

SI. No	Date	Name of Location	Unit	Day Time Result
1	17.08.2017	Water Treatment Plant	db	57.3
2		Near Workshop		63.3
3		Near STP		56.1
4		Office DG		74.6
5		OR-09K-7335(Volvo Truck)		70.5
6		HI Tach 200LC(Sovel-1)		80.5
7		DOOSAN 340LC(Sovel-2)		75.1
8		Komatsu D-65E(Droger)		73.9
9		OD-O9A-6541(Truck Tata)		74.1
10		OD-O9A-6540(Truck Tata)		73.6

Annexure - IX LIST OF ENVIRONMENTAL MONITORING EQUIPMENT

<u> </u>	LIST OF ENVIRONMENTAL MONITOI				
Ambient Air Quality					
Sl.No.	Name of the Instrument	Parameter			
1	Respirable Dust sampler	PM ₁₀			
2	Fine Particulate Sampler	PM _{2.5}			
3	Spectrophotometer UV-Visible range	SO ₂ ,NO _x			
4	NDIR	CO			
5	AAS	Manganese			
Other Paraphern	alia for analysis of air quality are also available	in the laboratory.			
	Water Quality				
Sl.No.	Name of the Instrument	Parameter			
1	Analytical weighing Balance	Used for weighing the chemicals			
2	Micro Balance	Used for weighing CRMs			
3	AAS with VGA and Hallow cathode lamps	All Heavy metals (Arsenic, Mercury, Selenium, Cadmium, Chromium, Cobalt, Iron, Lead, Manganese, Zinc, Aluminium, etc)			
4	Spectrophotometer UV-Visible range	Nitrate, Nitrite, Sulphate, Chromium(VI),Fluoride, Cyanide, Phenolic compounds			
5	Flame Photometer	Sodium ,Potassium			
6	Ion Analyzer	Fluoride			
7	BOD Incubator	BOD			
8	COD Digester	COD			
9	Furnace	Total volatile solids, Fixed solids			
10	Hot Air Oven	Total Suspended Solids, Total Dissolved Solids			
11	pH meter	рН			
12	Conductivity meter	Conductivity			
13	Turbidity Meter	Turbidity			
14	Bacteriological Incubator	Total coli form and fecal coli form			
15	Autoclave	sterilization			
16	Microscope	Bacteriological colony count			
17	Magnetic stirrer	Stirring purpose			
18	Vacuum filtration unit Rapid filtration				
19	Water Bath	1			
20	Cadmium reduction column	Nitrate			
21	Fluoride distillation unit	Fluoride			
22	Kjeldal flask	Ammonia and Organic Nitrogen			
23	Hot Plate	Digestion			
24	Pizometer	Water level monitoring			
25	Aquarium	Bio assay test			

Annexure – X Organizational Structure

